


CONNECT


Potential For New Technologies:




The design unleashing the potential for new technologies through the Stirrup brackets, Passive design, floor plate connections, and materiality. The click in, click out features allow for the design to be re-oriented. The stirrup brackets allow for ease of construction and stability allowing for multiple connections. The clip on features such as the window frames and the click in flooring allow for modular design.



The modules are connected similar to an "I Beam" connection, with the connection being made through a stirrup bracket. This means the modules are easily accessible and connected




Sips internal and external walls that make up the modules. Sips panels, gypsum and plasterboard make up the external layer. The exterior wall with gyprock frychek moisture resistant plasterboard.



The modules have a alucobond frame in order to cater for the winter and summer sun when it is too harsh. The summer sun angles at 81 degrees and winter at 34 degrees. The timber frame is on all sides of the building.




The floor plates have a unique way of being connected allowing for future expansion. The timber framing being cut in half this way.



0m 10 20 30 40 50
1:1000 scale bar

0m 2 4 6 8 10
1:200 scale bar



CONNECT: COMMUNITY AND DESIGN

Occupant wellbeing, community value as well as circular economies are fundamental concepts of our project. The design aiming to focus on community engagement as well as privacy when desired. The heart of Fremantle and its characteristics being kept true on site through the integration and play of materials as well as occupancy. Through the wrapping of the design in an open grid, vegetation grows freely through the site, acting as a way-finder and creating peaceful community spaces. The construction of the apartments being modular and robust as well as focusing on adaptive re-use, construction speed and the ability to fit on any site. As the modules have clip on, clip off facades, they are able to be adjusted no matter the site. The sites approach begins with a large open café with the stripped warehouse down to a large open Skelton. The design also providing features such as study spaces, and click and collect to allow for the fresh café produce as well as items from the café which can partially transform into a community market space.

The modular apartments aiming to be as environmentally sustainable as possible, focusing on the lifecycle of materials. The modules are produced out of CLT timber frame and weathertex cladding. The red brick on site alongside the timber are used to re-new the warehouse as well as create timber facades and flooring. The plates of the terraces being modular, allowing the terraces and outdoor spaces to be moved around if need be. The site staying true to the context of Fremantle with the remaining heritage and enhancement of materials near site.

WOOD STREET


7000



Two Bedroom Apartment: Scale 1:100

This apartment is the two bedroom apartment made of sips panels and weather text cladding. The bedrooms being orientated East and living rooms North to optimise the natural daylight. The sliding doors and windows optimising on space and natural light and ventilation


- 1) Living room
- 2) Dining room
- 3) Kitchen
- 4) Bedroom
- 5) Bathroom with laundry facilities
- 6) Balcony



Student accommodation: Scale 1:200

This apartment is the student accommodation made of sips panels and weather text cladding. The bedrooms being orientated East and living rooms North to optimise the natural daylight. The sliding doors and windows optimising on space and natural light and ventilation


- 1) Balcony
- 2) Living/ dining
- 3) Kitchen
- 4) Bedroom
- 5) Bathroom with laundry facilities



One bedroom apartment: Scale 1:200


This apartment is the one bedroom apartment made of sips panels and weather text cladding. The bedrooms being orientated East and living rooms North to optimise the natural daylight. The sliding doors and windows optimising on space and natural light and ventilation

- 1) Living Room
- 2) Dining room
- 3) Kitchen
- 4) Balcony
- 5) Bedroom
- 6) Bathroom with laundry facilities




Advanced Design That delivers Community and Client Value:

The creation of such a design delivers community and client value due to the community and warm environment created in Fremantle. The design optimises circulation, daylight, the separation and ease of transition from private to public whilst also providing for ventilation and views. The design being advanced due to the selection of sips walls for panels and using weathertex as exterior cladding, giving the design a 90/90/90 fire rating




Circulation and daylight:

The circulation through the space being made evident through the timber terracing and timber decking. The site being accessible from mainly from the West. As the summer sun is at a 81 degree angle and winter sun is at a 31 degree angle this being optimised through the placement of balconies and living rooms as well as shading devices



Private and public terracing:

Each of the modules has a balcony on either the North or East, meaning the main circulation and public spaces occur around the atrium. The purple outlining the terraces which are more so for the occupants and the yellow highlighting the public area which is present on the levels below



Ventilation and views:

The ventilation throughout the space optimising the "Freo Doctor" meaning that the South-West wind in the summer and North Eastern wind in the winter will be utilised. The design being done in such a way that from all areas of the apartment there is surveillance, aiding to the safety as well as here is being longitudinal views.



West Elevation
0m 2 4 6 8 10
1:200 scale bar



East elevation
0m 2 4 6 8 10
1:200 scale bar

The North and East elevation illustration. The weathertex exterior that all of the modules will have. This material being both sustainable and also has a high fire rating. The site aiming to be as vegetated as possible to increase the community value and the wellbeing of its residents. The internal walls being produced out of sips panels and clad with gypsum board. All connections being produced out of cross-laminated timber and partial elements of steel. The cross laminated timber being used as the load bearing element



North elevation
0m 2 4 6 8 10
1:200 scale bar




South elevation
0m 2 4 6 8 10
1:200 scale bar




SECTION A-A
0m 2 4 6 8 10
1:200 scale bar



Design for Manufacture and Assembly (DfMA)



The module is designed for ease of assembly and disassembly due to the way in which the module is crafted. The splitting of the modules into two parts with a CLT load bearing wall allows for strength and stability when being transported. The minimising of material types allows for the design to be easily constructed and deconstructed. Reuse of red brick on site will therefore reduce the assembly process and will take into consideration the circular economy.



The design being built for assembly and disassembly as it reduced the amount of chemical connection and rather focuses on a mechanical connection. The stirrup brackets mean the design has structural integrity whilst reducing the amount of chemical connections. The weathertex and bamboo timber flooring also reduces the amount of chemical connectors. The points of assembly are highlighted above. The three main points of connection from one module to the next, its connection to the roof, and the CLT panel which is used, is a load bearing wall in the centre



APPROACH
The design involves the re-use of old red bricks and weathertex giving the approach a warm subtle entrance.



WELCOMING
The greenery within the design and the large open courtyard allows one to easily navigate through and feel welcomed and safe.



COMMUNITY FACILITIES
The large open cafe serving as a meeting point for those apartments creating a sense of community




STUDY FACILITIES
The design has study areas amongst the greenery, reducing travel time for those who work



OUTDOOR COURTYARD
The outdoor courtyard allows for peace and tranquility through community engagement whilst benefiting from the larger architectural features



TERRACING
The terracing provides community and client value as it allows for 24/7 surveillance and views



OUTDOOR COMMUNITY POP UP BARS
The space is flexible to allow elements such as pop-up bars and shops to function



SEMI-PRIVATE TERRACING
The semi-private terracing allows those in the apartments more functional space to use



HEIRACHY OF SPACE
The space allows for those in the environment to have a greater sense of community due to the facilities provided



PRIVATE APARTMENTS
The apartments allow for those who live there to permanently be within the space and enjoy the views, natural light and facilities



PRIVATE BALCONIES
The private balconies mean that all users can engage with the surroundings and have private times



VIEWS
The space progressing from private to public to create a community oriented modular design




Smart materials:


The use of weathertex on sips panels being considered a smart material due to the air tight design it creates along with the weathertex creating a

- Gypsum Board:**
This being used internally for walls but also the fire escape staircases
- CLT:**
Cross laminated timber being used for the timber structure to allow for strength and also use a sustainable material with reduced lifecycle costs
- Sips:**
Sips being used for the external walls as well as some of the internal to produce an air tight design and use a local manufacturer
- Weathertex:**
This being used externally due to its fire rating, appearance and also sustainability

Climate emergency and circular economy:




As the design layers gyprock panels with sips panels and weathertex, this results in high durability and fire resistance, creating a 90/90/90 design. The sips panels allow for easy construction together with the glulam beams and stirrup connections



The circular economy illustrating the way in which materials go from one stage to the next, in order to produce a building and cater for stages that occur thereafter.

Panel ①



Calculations for self weight, Superimposed dead load & Imposed load.

L41B Level 4 Panel 1-B

Density of Glue lam. timber = 650 kg/m^3
 Glue lam. self weight = $[4 \times 0.13 \text{ m}] \times 650 \text{ kg/m}^3 \times 3 \text{ m} \times 0.165 \text{ m} \times 9.81 \times 10^{-3}$
 $= 1.64 \text{ kN}$

CLT self weight = $12 \text{ m} \times 1.2 \text{ kPa} \times 0.085 \text{ m}$
 $= 1.224 \text{ kN}$

SIP self weight = $[(12 - 0.13 \times 4) \text{ m} + (3.6 \times 2) \text{ m} + (1 \times 2) \text{ m} + (4.5 \times 2) \text{ m}] \times 0.26 \text{ kN/m}^2 \times 0.165 \text{ m}$
 $= 1.273 \text{ kN}$

Total self weight of the panel = 4.137 kN

Total area of the panel = $57.6 + 9.27 = 66.87 \text{ m}^2$

Self weight of columns, beams & walls on the floor = $\frac{4.137 \text{ kN}}{66.87 \text{ m}^2} = 0.062 \text{ kPa}$

Self weight of the floor (SIP) = 1.2 kPa

Total self weight = 1.262 kPa

Super. imposed dead load for the panel, ①

Finishes = 1 kPa

Services = 0.5 kPa

1.5 kPa

Super. imposed Calculation for Imposed load (Q)

Roof used floor activities = 1.5 kPa (AS1170.1 Table 3.1)

Imposed action on the floor = 2 kPa (AS1170.1 Table 3.1)

Total imposed load = 3.5 kPa

L41A Level 4 - Panel 1-A

Self weight of Glue lam. columns = $4 \times 0.13 \text{ m} \times 6.37 \text{ kN/m}^3 \times 3 \text{ m} \times 0.165 \text{ m}$
 $= 1.64 \text{ kN}$

Self weight of CLT Partition = $1.2 \text{ kPa} \times 12 \text{ m} \times 0.085 \text{ m}$
 $= 1.224 \text{ kN}$

Self weight of SIP walls = $0.26 \text{ kN/m}^2 \times [(12 - (0.13 \times 4)) + 28.1] \times 0.165 \text{ m}$
 $= 0.711 \text{ kN}$

Total self weight on the panel = 3.575 kN

Total area of the panel including Verandah = $47 \text{ m}^2 + 8.59 \text{ m}^2$
 $= 55.59 \text{ m}^2$

Self weight of columns, beams & walls = 0.064 kPa

$$\frac{3.575 \text{ kN}}{55.59 \text{ m}^2} = 0.064 \text{ kPa}$$

Self weight of the floor (CLT) = 1.2 kPa

Total self weight = 1.264 kPa

Super imposed dead load for the panel D

Finishes = 1.0 kPa

Services = 0.5 kPa

$$\underline{1.5 \text{ kPa}}$$

Calculation for Imposed load (Q)

Imposed load action for roof = 1.5 kPa (AS 1170.1 Table 3.2)

Imposed action on the floor = 2 kPa (AS 1170.1 Table 3.1)

Total imposed load = 3.5 kPa

Assumption: Wind pressure acts only on the windward wall side columns, wall & beam

Net x-direction wind pressure = 0.943 kPa

Load on wind ward wall = $\frac{0.943 \text{ kPa} (12 \times 3) \text{ m}^2}{55.59 \text{ m}^2}$

$$= 0.61 \text{ kPa}$$

Level 4 Summary

	A	B	Total (kPa)
Self weight	1.264 kPa	1.262 kPa	2.526
SIDL	1.5 kPa		1.5
Imposed (Q)	3.5 kPa	3.5 kPa	7
Wind	0.61 kPa	-	

$$\left. \begin{array}{l} \text{Self weight} \\ \text{SIDL} \end{array} \right\} G_1 = 4.026 \text{ kPa}$$

L31B and L31A

Since, Glulam columns, CLT partitions, SIP walls & CLT floor are the same for this unit in each level,

Total self weight = 2.526 kPa

SIDL = 1.5 kPa

Permanent load, $G_1 = 4.026 \text{ kPa}$

No roof action, \therefore Imposed load due to floor

$Q = 2 \text{ kPa}$ (AS 1170.1 Table 3.1)

Wind action only on L31A = 0.72 kPa

Total imposed action on level 3 = $\begin{matrix} \swarrow A & \searrow B & \downarrow \\ 2 \text{ kPa} & + 2 \text{ kPa} & + 7 \text{ kPa} \end{matrix}$

$Q = 11 \text{ kPa}$

Total permanent action on level 3 = $4.026 + 4.026 \text{ kPa}$

$G_1 = 8.052 \text{ kPa}$

L21B and L21A

$$G = 4.026 \text{ kPa}$$

$$Q = 2 \text{ kPa}$$

$$\text{Wind on L21A} = 0.72 \text{ kPa}$$

$$\text{Total } Q = 11 + 2 + 2 = 15 \text{ kPa}$$

$$\text{Total } G = 8.052 + 4.026 = 12.078 \text{ kPa}$$

Level	Imposed load Q (kPa)	Permanent Load G (kPa)
4	7 kPa	4.026 kPa
3	11 kPa	8.052 kPa
2	15 kPa	12.078 kPa

For level ①

Loads on beams, columns, walls

$$G = 12.078 \text{ kPa}$$

$$Q = 15 \text{ kPa}$$


Load Combinations (AS 1170.0 Cl 4.2.2)

$$a) E_d = [1.35G] = 16.3053 \text{ kPa}$$

$$b) E_d = [1.2G + 1.5Q] = 36.9936 \text{ kPa}$$

$$c) E_d = [1.2G + 1.5\psi_0 Q] = 23.4936 \text{ kPa}$$

Critical load $w = 36.9936 \text{ kPa}$



Tributary width

Bottom Part

$$B_1 = 0.0825 + \frac{4.116}{2} = 2.1405 \text{ m}$$

$$B_2 = 2.058 \text{ m}$$

$$B_3 = \frac{4.642}{2} = 2.321 \text{ m}$$

$$B_4 = \frac{4.642}{2} + 0.0825 = 2.4035 \text{ m}$$

~~Uniformly~~ distributed

Upper part

$$B_1 = 0.0825 + 4.38 = 4.4625 \text{ m}$$

$$B_4 = 4.38 + 0.0825 = 4.4625 \text{ m}$$


Uniformly distributed loads

Bottom part

$$\left\{ \begin{array}{l} B_1 = 79.185 \text{ kN/m} \\ B_2 = 76.133 \text{ kN/m} \\ B_3 = 85.862 \text{ kN/m} \\ B_4 = 88.914 \text{ kN/m} \end{array} \right.$$

Upper part

$$\left\{ \begin{array}{l} B_1 = 165.084 \text{ kN/m} \\ B_4 = 165.084 \text{ kN/m} \end{array} \right.$$



B_1 & load acts on C_1, C_2, C_3 and C_4

B_4 load acts on C_5, C_6, C_7 and C_8

B_2 & B_3 loads act along CLT Panel toward ground

Concentrated axial loads

$$C_1 = 165.084 \times 3.23 \text{ kN} + 79.185 \times 1.8 \text{ kN} = 675.75 \text{ kN}$$

$$C_2 = 79.185 \times (1.8 + 2.33) \text{ kN} = 327.03 \text{ kN}$$

$$C_3 = 79.185 \times (2.33 + 1.8) \text{ kN} = 327.03 \text{ kN}$$

$$C_4 = 79.185 \times (1.93) \text{ kN} = 152.83 \text{ kN}$$

$$C_5 = 165.084 \times 3.23 \text{ kN} + 1.8 \times 88.914 \text{ kN} = 693.27 \text{ kN}$$

$$C_6 = (1.8 + 2.33) \times 88.914 \text{ kN} = 367.215 \text{ kN}$$

$$C_7 = (2.33 + 1.8) \times 88.914 \text{ kN} = 367.215 \text{ kN}$$

$$C_8 = 1.93 \times 88.914 \text{ kN} = 171.604 \text{ kN}$$

Beam Selection

< AS 1170.0 Table C1 >

$$s_{allowable} = L/600$$


maximum span = 4657 mm.

$$\therefore s_{allowable} = 4657/600 = \underline{7.8 \text{ mm}}$$

From space gass analysis.

- Short term loading $\psi_1 = 0.4$

$$G + \psi_1 Q = [12.08 + 0.4(15)] \times 4.64 = \underline{83.91 \text{ kN/m}}$$




$$G + \psi_2 Q = [12.08 + 0.4(15)] \times 2.321 = \underline{41.96 \text{ kN/m}}$$

Based on space gass analysis, Three glued 165x130 (GL17) will be used

Max deflection = 8.91 mm (space gass analysis). < allowable deflection (7.8 mm).

\therefore Suitable.



Hz Section size (beam) = 165 x 390


Column Selection

Capacity of GL17

$$N_{d,c} = \phi k_1 k_4 k_6 k_{12} f_c A_c$$

$$= 0.85 \times 0.57 \times 0.7 \times 0.9 \times 1 \times 33 \times (295 \times 165)$$

$$= \underline{809.7 \text{ kN}} \quad \underline{772.5 \text{ kN}} < \text{Max actual load} = 693 \text{ kN} \text{ on the column}$$



k_4 = For seasoned timber k_4 is greater of,

$$k_4 = 1 - 0.3 \frac{E_{mc} - 15}{10} = \underline{0.9} \text{ and } k_4 = 0.7$$

to be conservative $k_4 = 0.7$

< AS 1720.1, 2.4.2.3 >

For covered timber structures under ambient conditions,

$$k_6 = \underline{1}$$


< AS 1720.1, 2.4.3 >

Permanent and long-term imposed action $k_{12} = 0.57$

Stability factor ≈ 1.0

In order to create this section, Two x 295x130 beams will be laminated.


Thus suitable section 295x130 GL17



Floor CLT (Cross Laminated Timber Floor)

< XLam design guide >

- Simply supported floor
- Imposed action on the floor ($Q = 2 \text{ kPa}$)
- Super imposed dead load ($G_{\text{sup}} = 0.5 \text{ kPa}$)
- Max span between support < 5.3m



Selected CLT Floor = CL3/175

CLT wall



< XLam design guide >

UDL on CLT wall = 78.9 kN/m

Imposed load on a floor (Q) = 2 kPa.

Selected CLT wall section CL3/85

[3m height
Designed capacity = 116 kN/m]



ID	Task Mode	Task Name	Duration	Start	Finish
1		Fleetwood Cup Apartment Project	198 days	Thu 8/04/21	Mon 10/01/22
2		Preliminaries	15 days	Wed 5/05/21	Tue 25/05/21
3		Contract Award	0 days	Wed 5/05/21	Wed 5/05/21
4		Procurement of materials and delivery	15 days	Wed 5/05/21	Tue 25/05/21
5		Kick-Off Meeting	0 days	Tue 11/05/21	Tue 11/05/21
6		Dilapidation surveys and liaison with residents	7 days	Wed 5/05/21	Thu 13/05/21
7		Environment Inspection	2 days	Wed 12/05/21	Thu 13/05/21
8		Soil testing	2 days	Wed 12/05/21	Thu 13/05/21
9		Identify existing services	1 day	Fri 14/05/21	Fri 14/05/21
10		Management Plans	35 days	Wed 5/05/21	Tue 22/06/21
11		Prepare Draft Management Plans	5 days	Mon 17/05/21	Fri 21/05/21
12		Draft Management Plan assessment	5 days	Mon 24/05/21	Fri 28/05/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

ID	Task Mode	Task Name	Duration	Start	Finish
13		Construction Risk awareness workshop notification	5 days	Mon 24/05/21	Fri 28/05/21
14		Traffic management plan preparation	7 days	Wed 5/05/21	Thu 13/05/21
15		Construction Risk awareness workshop	1 day	Tue 1/06/21	Tue 1/06/21
16		Finalise management plans	5 days	Wed 2/06/21	Tue 8/06/21
17		Approval of management plans	5 days	Wed 9/06/21	Tue 15/06/21
18		Clearance to work Application and approval	5 days	Wed 16/06/21	Tue 22/06/21
19		Pre-works	191 days	Thu 8/04/21	Thu 30/12/21
20		Secure site and erect singage	5 days	Wed 23/06/21	Tue 29/06/21
21		Clear and Grub site	3 days	Wed 30/06/21	Fri 2/07/21
22		Site investigation	3 days	Wed 30/06/21	Fri 2/07/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

ID	Task Mode	Task Name	Duration	Start	Finish
23		Temporary facilities installation	2 days	Mon 5/07/21	Tue 6/07/21
24		Removal of trees	1 day	Mon 5/07/21	Mon 5/07/21
25		Prestart meeting	191 days	Thu 8/04/21	Thu 30/12/21
217		Toolbox meeting	191 days	Thu 8/04/21	Thu 30/12/21
257		Mobilisation	13 days	Mon 5/07/21	Wed 21/07/21
258		Mobilise to site	3 days	Mon 5/07/21	Wed 7/07/21
259		Survey	10 days	Thu 8/07/21	Wed 21/07/21
260		Benchmarking	3 days	Thu 8/07/21	Mon 12/07/21
261		Pickup underground services	3 days	Thu 8/07/21	Mon 12/07/21
262		Setout lay down area	1 day	Tue 13/07/21	Tue 13/07/21
263		Stake levels	3 days	Tue 13/07/21	Thu 15/07/21
264		Site set out	4 days	Fri 16/07/21	Wed 21/07/21
265		Induct trades	7 days	Fri 14/05/21	Mon 24/05/21
266		Electricians	2 days	Fri 14/05/21	Mon 17/05/21
267		Labourers	2 days	Fri 14/05/21	Mon 17/05/21
268		Operators	4 days	Fri 14/05/21	Wed 19/05/21
269		Plumbers	3 days	Fri 14/05/21	Tue 18/05/21
270		Carpenters	3 days	Fri 14/05/21	Tue 18/05/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

Page 1

ID	Task Mode	Task Name	Duration	Start	Finish
271		Landscapers	4 days	Wed 19/05/21	Mon 24/05/21
272		Site Establishment	187 days	Fri 23/04/21	Mon 10/01/22
273		Fencing	4 days	Mon 5/07/21	Thu 8/07/21
274		Install temporary power systems	3 days	Fri 9/07/21	Tue 13/07/21
275		Set-up the site office	4 days	Wed 7/07/21	Thu 12/07/21
276		Set-up site facilities	4 days	Wed 7/07/21	Mon 12/07/21
277		Install water services	2 days	Wed 7/07/21	Thu 8/07/21
278		Progress meeting	121 days	Fri 23/04/21	Fri 8/10/21
304		Mobilise	22 days	Wed 16/06/21	Thu 15/07/21
305		General Materials	2 days	Wed 14/07/21	Thu 15/07/21
306		Frama cranes	1 day	Wed 16/06/21	Wed 16/06/21
307		Bobcat	1 day	Wed 16/06/21	Wed 16/06/21
308		Tools and equipment	1 day	Fri 9/07/21	Fri 9/07/21
309		Construction	30.5 days	Thu 8/07/21	Thu 19/08/21
310		Locate and protect existing services	3 days	Thu 8/07/21	Mon 12/07/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

Page 2

ID	Task Mode	Task Name	Duration	Start	Finish
311		Clearing and Earthworks	7 days	Mon 12/07/21	Tue 20/07/21
312		Clearing the site	2 days	Mon 12/07/21	Tue 13/07/21
313		Cut & fill	5 days	Wed 14/07/21	Tue 20/07/21
314		Drainage	3 days	Wed 14/07/21	Fri 16/07/21
315		Compaction	3 days	Wed 14/07/21	Fri 16/07/21
316		General	0 days	Tue 13/07/21	Tue 13/07/21
317		Excavation	3 days	Wed 13/07/21	Fri 16/07/21
318		Excavation for utility trenches	3 days	Wed 14/07/21	Fri 16/07/21
319		Install Services	4 days	Mon 19/07/21	Thu 22/07/21
320		Installing utilities	3 days	Mon 19/07/21	Wed 21/07/21
321		Installing waste lines	2 days	Mon 19/07/21	Tue 20/07/21
322		Rough-in plumbing	2 days	Mon 19/07/21	Tue 20/07/21
323		Rough-in electrical	3 days	Mon 19/07/21	Wed 21/07/21
323		Rough in HVAC	4 days	Mon 19/07/21	Thu 22/07/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

Page 3

ID	Task Mode	Task Name	Duration	Start	Finish
338		B6	0.5 days	Fri 6/08/21	Fri 6/08/21
339		B8	0.5 days	Fri 6/08/21	Fri 6/08/21
340		B9	0.5 days	Fri 6/08/21	Fri 6/08/21
341		B10	0.5 days	Fri 6/08/21	Fri 6/08/21
342		B12	0.5 days	Fri 6/08/21	Fri 6/08/21
343		B14	0.5 days	Fri 6/08/21	Fri 6/08/21
344		Assemble the modules on-site	5 days	Fri 6/08/21	Fri 13/08/21
345		B1	5 days	Fri 6/08/21	Fri 13/08/21
346		B2	5 days	Fri 6/08/21	Fri 13/08/21
347		B3	5 days	Fri 6/08/21	Fri 13/08/21
348		B4	5 days	Fri 6/08/21	Fri 13/08/21
349		B5	5 days	Fri 6/08/21	Fri 13/08/21
350		B6	5 days	Fri 6/08/21	Fri 13/08/21
351		B8	5 days	Fri 6/08/21	Fri 13/08/21
352		B9	5 days	Fri 6/08/21	Fri 13/08/21
353		B10	5 days	Fri 6/08/21	Fri 13/08/21
354		B12	5 days	Fri 6/08/21	Fri 13/08/21
355		B14	5 days	Fri 6/08/21	Fri 13/08/21
356		Install modules	4 days	Fri 13/08/21	Thu 19/08/21
357		B1	1 day	Fri 13/08/21	Mon 16/08/21
358		B2	1 day	Fri 13/08/21	Mon 16/08/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

Page 4

ID	Task Mode	Task Name	Duration	Start	Finish
359		B3	1 day	Fri 13/08/21	Mon 16/08/21
360		B4	1 day	Fri 13/08/21	Mon 16/08/21
361		B5	1 day	Mon 16/08/21	Tue 17/08/21
362		B6	1 day	Mon 16/08/21	Tue 17/08/21
363		B7	1 day	Mon 16/08/21	Tue 17/08/21
364		B8	1 day	Mon 16/08/21	Tue 17/08/21
365		B9	1 day	Tue 17/08/21	Wed 18/08/21
366		B10	1 day	Tue 17/08/21	Wed 18/08/21
367		B11	1 day	Tue 17/08/21	Wed 18/08/21
368		B12	1 day	Tue 17/08/21	Wed 18/08/21
369		B13	1 day	Wed 18/08/21	Thu 19/08/21
370		B14	1 day	Wed 18/08/21	Thu 19/08/21
371		Deliver the modules of staircase	0.5 days	Thu 19/08/21	Thu 19/08/21
372		Lvl 1	0.5 days	Thu 19/08/21	Thu 19/08/21
373		Lvl 2	0.5 days	Thu 19/08/21	Thu 19/08/21
374		Lvl 3	0.5 days	Thu 19/08/21	Thu 19/08/21
375		Lvl 4	0.5 days	Thu 19/08/21	Thu 19/08/21
376		Install the stairs	4 days	Fri 20/08/21	Wed 25/08/21
377		Lvl 1	1 day	Fri 20/08/21	Fri 20/08/21
378		Lvl 2	1 day	Mon 23/08/21	Mon 23/08/21
379		Lvl 3	1 day	Tue 24/08/21	Tue 24/08/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

Page 5

ID	Task Mode	Task Name	Duration	Start	Finish
359		B3	1 day	Fri 13/08/21	Mon 16/08/21
360		B4	1 day	Fri 13/08/21	Mon 16/08/21
361		B5	1 day	Mon 16/08/21	Tue 17/08/21
362		B6	1 day	Mon 16/08/21	Tue 17/08/21
363		B7	1 day	Mon 16/08/21	Tue 17/08/21
364		B8	1 day	Mon 16/08/21	Tue 17/08/21
365		B9	1 day	Tue 17/08/21	Wed 18/08/21
366		B10	1 day	Tue 17/08/21	Wed 18/08/21
367		B11	1 day	Tue 17/08/21	Wed 18/08/21
368		B12	1 day	Tue 17/08/21	Wed 18/08/21
369		B13	1 day	Wed 18/08/21	Thu 19/08/21
370		B14	1 day	Wed 18/08/21	Thu 19/08/21
371		Deliver the modules of staircase	0.5 days	Thu 19/08/21	Thu 19/08/21
372		Lvl 1	0.5 days	Thu 19/08/21	Thu 19/08/21
373		Lvl 2	0.5 days	Thu 19/08/21	Thu 19/08/21
374		Lvl 3	0.5 days	Thu 19/08/21	Thu 19/08/21
375		Lvl 4	0.5 days	Thu 19/08/21	Thu 19/08/21
376		Install the stairs	4 days	Fri 20/08/21	Wed 25/08/21
377		Lvl 1	1 day	Fri 20/08/21	Fri 20/08/21
378		Lvl 2	1 day	Mon 23/08/21	Mon 23/08/21
379		Lvl 3	1 day	Tue 24/08/21	Tue 24/08/21

Project: Project1
Date: Sun 9/05/21

Task: Inactive Summary, Manual Task, External Milestone, External Milestone, Duration-only, Deadline, Critical, Critical Split, Start-only, Progress, Inactive Milestone, Finish-only, Manual Progress

Page 7

ID	Task Mode	Task Name	Duration	Start	Finish
380		Lvl 4	1 day	Wed 25/08/21	Wed 25/08/21
381		Building Finishes	42 days	Thu 26/08/21	Fri 22/10/21
382		Interior finishes	30 days	Thu 26/08/21	Wed 6/10/21
383		Plumbing	15 days	Thu 26/08/21	Wed 15/09/21
384		Electrical	5 days	Thu 26/08/21	Wed 1/09/21
385		Roofing	15 days	Thu 26/08/21	Wed 15/09/21
386		Install AC	3 days	Thu 16/09/21	Mon 20/09/21
387		Hang doors	7 days	Thu 16/09/21	Fri 24/09/21
388		Hang windows	7 days	Thu 16/09/21	Fri 24/09/21
389		Install window frames	10 days	Mon 27/09/21	Fri 8/10/21
390		Cladding finishes	10 days	Mon 11/10/21	Fri 22/10/21
391		Install triangular arches	4 days	Thu 26/08/21	Tue 31/08/21
392		Install open area wood frames	10 days	Thu 26/08/21	Wed 8/09/21
393		Landscaping and ground works	15 days	Thu 26/08/21	Wed 15/09/21
394		Commissioning	12 days	Mon 25/10/21	Tue 9/11/21

Table 03 - Wind Pressure Summary

However, the critical load combination was $0.3G+0.5Q$ which does not include the force applied by the wind, leaving the forces/loads acting on the first level to be as following:

Level	Imposed load	Dead Load	SOL
1 st level floor	9.45kPa	4.1kPa	5kPa

Table 04 - Loading on first level floor
4.2 Design Calculations

Following will be the order of design calculations:

- Appendix C: Wind Load Calculations
- Appendix D: Load Calculation on each floor
- Appendix E: CLT Floor Design Calculations
- Appendix F: Glulam Beams Design Calculations
- Appendix G: Glulam Column Calculations
- Appendix H: Internal CLT Wall Design Calculations
- Appendix I: Design for Connections

Following will be the Summary of Design sections determined after the Calculations:

- CLT floor- CL5/175
- Glulam Beam- G17 165mmx260mm
- Glulam Column- G17 165mmx325mm
- External SIP wall- 165mm thick SIPs
- Internal CLT wall- CL3/85

4.2 Connections

Purpose of using connections is to provide strength and stability to the structural elements along with stiffness and ductility. For the elements to bear the applied load and maintain its integrity, the connections should be strong enough to hold them in place.

Connections are used along with fasteners (nut and bolt, welding, etc.) to adjoin two panels together or two members together. They are available in all sizes and types and it is up to the Engineer to design the correct connection to each elemental connection to bring up an efficient design.

Types of Connections used in the Accommodation Building.

1) CLT panel to panel on the floors

For this purpose, the most suitable connection type is Half-Lap joint connection where a half-lapped joint is milled at a plant. Fastener type used is self-tapping screws.


This connection supports normal and transverse loads but do not support moment resistance (Augustine 2008). It does a quick job at connecting CLT panels on site or off site but with a risk of splitting of the cross section due to concentration of tension perpendicular to grain stresses in the notched area.



Figure 8 - Half-Lapped joint close up

2) CLT floor to CLT wall

As metal brackets are used along with screws or nails to connect walls in transverse direction, it is the best option for wall to floor connection of CLT panels. It has high strength, but fire resistance quality is very poor. Figure 9- Metal Brackets connection system



3) SIP panel to panel on external walls

Spline joint connections are used as they are inserted into matching grooves or plows, along the edges of two boards (SIPs). It provides mechanical strength and offers mating face-grain-to-face-grain contact, which gives glue something to hold onto (Woodcraft 2009).




Figure 10- Spline Joint Connection

4) Glulam Column to Glulam Beam

A **fin plate connection** consists of a length of plate welded in the workshop to the supporting member, to which the supported beam web is bolted on site which is ideal for the connection between the Glulam column and beam. Even though it is relatively inexpensive, often far away from a lateral and torsional restraint.



Figure 11- Fin Plate Connection

See appendix for more

ITEM	UNIT	ADD.	DOT.	QTY	RATE(\$/UNIT)	COST	CUMULATIVE	NOTES
A	GENERAL ITEMS							
A100	Contractual requirement							
A120	INSURANCE							
contract works insurance								
project type - residential (TCV greater than \$1,000,000 - Apartments)								
Preliminary estimation:								
					\$	6,774,437.52		
	Rate x TCV	%	0.09	0.09	\$	6,096.99	\$	Rawlinsons publishing 2021
	Deductable (excess)	\$	13,000	13,000.00	\$	(13,000.00)	\$	Rawlinsons publishing 2021
	Stamp duty	%	10	10.00	\$	(690.30)	\$	Rawlinsons publishing 2021
	Terrorism levy	%	5.3	5.30	\$	(365.86)	\$	Rawlinsons publishing 2021
State: Freemantle (Western Australia)								
Current fire service levies and stamp duty charges to be added to any contract works premium								
	Fire service levy	%	0	-	\$	-	\$	Rawlinsons publishing 2021
	Stamp duty (excl: GST)	%	10	10.00	\$	677,443.75	\$	Rawlinsons publishing 2021
Development/Planning fee								
					\$	\$669,484.58	\$	Rawlinsons publishing 2021
					\$	\$669,484.58	\$	Rawlinsons publishing 2021
					\$	\$669,484.58	\$	Rawlinsons publishing 2021
					\$	\$669,484.58	\$	Rawlinsons publishing 2021
					\$	\$669,484.58	\$	Rawlinsons publishing 2021
A300	Method - Related Charges							
A310	Accommodation and buildings							
A311	office running cost - time related charges							
	one 6m x 3m office space	week	29	29.00	\$	65.00	\$	1,885.00
	office equipment	unit/month	7	7.00	\$	20.00	\$	140.00
	Delivery to site and return (up to 6m long)	item	1	1.00	\$	225.00	\$	225.00
	Toilet - one 20-man unit	week	30	30.00	\$	72.50	\$	2,175.00
	Delivery to site and return (up to 6m long)	item	1	1.00	\$	225.00	\$	225.00
A315	Lunch room - one 6m x 3m							
	cold water supply, sink, refrigerator & bins	unit/month	7	7.00	\$	50.00	\$	350.00
	Delivery to site and return (up to 6m long)	item	1	1.00	\$	225.00	\$	225.00
A314	storage shed - one 4.8m x 2.4m							
	Delivery to site and return (up to 6m long)	item	1	1.00	\$	225.00	\$	225.00
A320	Services							
A324	Hoardings							
Hire rate for forego hoardings/fences, including erection and dismantling, six-month min period								
Perimeter of the site = 2 x (22.19m + 63.05m) = 170.48m								
	Hire rate	m	170.48		\$		\$	
		month	7		\$		\$	
		m/month		24.35	\$	7.50	\$	182.63
A330	Plants							
2o tonne mobile crane (casual use)								
	9 hrs/day, 5 days/week, 11 weeks	hrs	495	495.00	\$	160.00	\$	79,200.00
(Rate include operator and fuel cost)								
B	GROUND INVESTIGATION							
B341	rotary drilled boreholes, depth with core recovery - in holes of maximum depth not exceeding 5m							
B400	samples							
B422	from bore holes - disturbed (after site clearing)							
	(rate includes 3 boreholes to 1.5m and technician cost)	nr	3	3.00	\$	490.00	\$	1,470.00
D	DEMOLITION AND SITE CLEARANCE							
D110	general site clearance							
Project area = A								
A = 22.19m x 63.05m = 1400 m2 = 0.14 ha								
D1 general clearance shall include the demolition and removal of all articles, objects and obstruction which are expressly required to be cleared those for which separate items are given as set out in this class								
		ha	0.14	0.14	\$	5,000	\$	700.00
E	EARTHWORKS							
E211	excavation for cutting, removal of topsoil of average 150mm depth							
Site are = 22.19m x 63.05m = 1400 m2								
Area of the existing building = 887 m2								
	Excavation area = 1400m2 - 887m2 = 513m2	m2	513	513.00	\$	2.27	\$	1,164.51
E324	Excavation for foundation, material other than topsoil, rock or artificial hard material maximum depth not exceeding 2m							
Average depth of cut = 1.5m								
Excavation area = 513m2								

Total excavation volume = 770 m3													
D1 general clearance shall include the demolition and removal of all articles, objects and obstruction which are expressly required to be cleared those for which separate items are given as set out in this class													
This includes cost of disposal of excavated material other than top soil, rock or artificial hard material, assuming disposal area located in a distance within 10km													
E532				cum	770	770.00	\$	20.00	\$	15,400.00	\$	776,749.22	Rawlinsons publishing 2021
E810	Turfing the area based on the architecture requirement												
Site area = 22.19m x 63.05m = 1400m2													
Building area = 891 m2													
Area to be turf = 510 m2													
		m2	510	510.00	\$	7.00	\$	3,570.00	\$	780,319.22	\$	780,319.22	Rawlinsons publishing 2021
I	PIPEWORK - PIPES												
Assuming all the required underground services electricity, water, gas, communication and drainage and sewers are located outside site's south boundary													
All the pipes connections shall													
Length of the service pipes for each module from the main lines,													
South right corner first modules = 6.9m													
second modules from south right corner to north = 3.13m													
Third modules from south right corner to north = 7.45m													
Fourth modules west, left corner = 16.41m													
Total height of the building = 12.6m													
Length of the main line = 57.8m													
Total length of the pipe = 57.8+4(6.9+3.13+7.45+16.41) +12.6 x 4 = 243.76m													
	water	m	243.76	243.76	\$	18.75	\$	4,570.50	\$	784,889.72	\$	784,889.72	Rawlinsons publishing 2021
E512	32mm (PN/class 9) PVC pipes in trenches not exceeding 1.5m												
	GASS	m	243.76	243.76	\$	23.00	\$	5,606.48	\$	790,496.20	\$	790,496.20	Rawlinsons publishing 2021
E712	40mm Polyethylene pipe in trenches not exceeding 1.5m												
	Electricity & telecommunication	m	487.52	487.52	\$	9.60	\$	4,680.50	\$	795,176.70	\$	795,176.70	Rawlinsons publishing 2021
E712	Flexible Coregulates HD UPVC pipes in trenches not exceeding 1.5m												
	Drainage pipes	m	243.76	243.76	\$	38.00	\$	9,262.88	\$	804,439.58	\$	804,439.58	Rawlinsons publishing 2021
E712	150mm SN 4 PVC pipes in trenches not exceeding 1.5m												
	Trench excavation	m	91.69	91.69	\$	9.50	\$	871.06	\$	805,310.63	\$	805,310.63	Rawlinsons publishing 2021
E223	300mm wide/1000mm depth trench excavation in sandy soil by machines (backhoe, small bucket)												
Backfilling trenches with clean sand													
Length of Excavation = 91.69m													
	Backfilling volume = 91.69m x 0.3m x 1m = 27.5 m3	cum	27.5	27.50	\$	16.00	\$	440.00	\$	805,750.63	\$	805,750.63	Rawlinsons publishing 2021
J	PIPEWORK - FITTINGS AND VALVES												
basin													
J411	polypropylene basin (wall, hand rinse 3.5l)												
	Toilet bath	no	14	14.00	\$	420.00	\$	5,880.00	\$	811,630.63	\$	811,630.63	Rawlinsons publishing 2021
J611	Porcelain enamelled steel (1540 x 750 x 2175) mm												
	Toilet seat	no	14	14.00	\$	1,470.00	\$	20,580.00	\$	832,210.63	\$	832,210.63	Rawlinsons publishing 2021
J411	Hard plastic (medium quality) - Double flap												
	Bends, junctions other fittings (20% of cost of basin, shower and toilet and the cost of the pipes)	%	20	20.00	\$	2,010.00	\$	402.00	\$	834,220.63	\$	834,220.63	Rawlinsons publishing 2021
O	TIMBER												
Two bed room apartments													
													
(CLT and Glu Laminated beams has been made of pine which is a softwood. Thus, pine wood attributes considered. Rates are consisting with labour cost)													
O276	Floor - CLT Panel (CL5/175mm)												
Floor area of one module = 151.7 m2													
No of floors = 5 (including roof)													
Total floor area = 151.7 m2 x 5 = 758.5m2													
		m2	758.5				\$	834,292.63	\$	834,292.63	\$	834,292.63	Rawlinsons publishing 2021

O276	Partition wall - CLT WALL (CL3/135mm)												
wall area = 12m x 3m = 36 m2													
No of walls = 4													
Total wall area = 144 m2													
		m2	144				\$	544,027.00	\$	1,378,319.63	\$	1,378,319.63	Cary Kopczynski & Company, 2020
O242	Column - Glu laminated GL 17 (165 x 325) mm												
Column length = 2.74 m													
No of column = 40													
		m	109.6	109.60	\$	125.00	\$	13,700.00	\$	1,392,019.63	\$	1,392,019.63	Homeguide,2020
O246	Beam - Glu laminated GL 17(165 x 260) mm												
Beam length = 15.2m													
No of beam = 8													
		m	121.6	121.60	\$	125.00	\$	15,200.00	\$	1,407,219.63	\$	1,407,219.63	Homeguide,2020
O212	SIP panel wall frame (140 x 38) mm												
Length of timber frame = 194.6m													
No of floors = 4													
		m2	430	430.00	\$	253.00	\$	108,790.00	\$	1,516,009.63	\$	1,516,009.63	Rawlinsons publishing 2021
Student accommodation unit - 1													
													
(CLT and Glu Laminated beams has been made of pine which is a softwood. Thus, pine wood attributes considered. Rates are consisting with labour cost)													
O276	Floor - CLT Panel (CL5/175mm)												
Floor area of one module = 104.6 m2													
No of floors = 5 (including roof)													
		m2	523	523.00	\$	602.80	\$	315,264.40	\$	1,849,955.63	\$	1,849,955.63	Cary Kopczynski & Company, 2020,
O242	Column - Glu laminated GL 17 (165 x 325) mm												
Column length = 2.74 m													
No of column = 40													
		m	109.6	109.60	\$	125.00	\$	13,700.00	\$	1,863,655.63	\$	1,863,655.63	Homeguide,2020
O246	Beam - Glu laminated GL 17(165 x 260) mm												
Beam length = 13.1m													
No of beam = 9													
		m	117.9	117.90	\$	125.00	\$	14,737.50	\$	1,878,393.13	\$	1,878,393.13	Homeguide,2020
O212	SIP panel wall frame (140 x 38) mm												
Length of timber frame = 150.94m													
No of floors = 3													
		m2	384	384.00	\$	253.00	\$	97,188.00	\$	1,878,646.13	\$	1,878,646.13	Rawlinsons publishing 2021
Student accommodation unit - 2													
													
							\$	10,867.68	\$	1,889,513.81	\$	1,889,513.81	Rawlinsons publishing 2021

ID	Task Mode	Task Name	Duration	Start	Finish
395		Inspections	7 days	Mon 25/10/21	Tue 2/11/21
396		Snag list	5 days	Wed 3/11/21	Tue 9/11/21
397		Final inspection	38 days	Wed 10/11/21	Fri 31/12/21
398		Perform architect's inspection	1 day	Wed 10/11/21	Wed 10/11/21
399		Complete Punch list items from all inspections	12 days	Thu 11/11/21	Fri 26/11/21
400		Obtain certificate	3 days	Mon 29/11/21	Wed 1/12/21
401		Issue final completion document	3 days	Thu 2/12/21	Mon 6/12/21
402		Complete final inspection for certificate of occupancy	3 days	Tue 7/12/21	Thu 9/12/21
403		Cleanup for occupancy	3 days	Fri 10/12/21	Tue 14/12/21
404		Perform final workthrough inspection	5 days	Wed 15/12/21	Tue 21/12/21

ID	Task Mode	Task Name	Duration	Start	Finish
405		Complete punch list items	8 days	Wed 22/12/21	Fri 31/12/21
406		Final Clean-up	6 days	Mon 3/01/22	Mon 10/01/22
407		Issue final request for payment	1 day	Mon 3/01/22	Mon 3/01/22
408		Practical completion	0 days	Mon 10/01/22	Mon 10/01/22

Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 10

Project: Project1
Date: Sun 9/05/21


Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 11

Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress


Page 12



Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 13



Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 14



Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 15



Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 16



Project: Project1
Date: Sun 9/05/21

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress


Page 17



Project: Project1
Date: Sun 9/05/21


Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Critical
Project Summary	Manual Summary	Critical Split
Inactive Task	Start-only	Progress
Inactive Milestone	Finish-only	Manual Progress

Page 18




Project: Project1
Date: Sun 9/05/21

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: Project1
Date: Sun 9/05/21

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	



Project: Project1
Date: Sun 9/05/21

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	



Project: Project1
Date: Sun 9/05/21

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Design For Connections

Connections for Glulam beams and Glulam columns

A bolted fin-plate connection is used at beam/column joints.

Section: 165 x 475 mm

Assume: M12 bolts

Bolted connection type: Type 1 - Shear in the bolt.

Capacity of the connection:

$$N_{d,j} = \phi k_1 k_{16} k_{17} n Q_{sk}$$

AS1720.1
Cl. 4.4.3.2

AS1720.1 Table 2.2 $\phi = 0.9$

AS1720.1 Table 2.3 $k_1 = 0.57$

AS1720.1 Cl. 4.4.3.2 $k_{16} = 1.0$

AS1720.1 Table 4.12 $k_{17} = 1.0$ (Assume: seasoned timber)

$n = 2$

$Q_{sk} \Rightarrow$ Assumption: It is a two member configuration and the thickness of the plate is neglected

$$\therefore Q_{sk} = Q_{kt}$$

Dimensions of the fin plate

The recommended finplate size is 160x10mm

("Structural Design of steel Fin Plate connection - Structville" 2021)

$b_{eff} = 165 \text{ mm}$

Group ID2

AS1720.1 Table 4.9(c)

Q_{kt} , when $b_{eff} = 165$



$$Q_{kt} = 14 \text{ kN}$$

$$N_{d,j} = 0.9 \times 0.57 \times 1 \times 1 \times 2 \times 14 = 12.768 \text{ kN}$$

$$= 12.768 \text{ kN}$$

$$N_{d,j} > N^*$$

OK



Spacing


$$\text{From the Edge} \Rightarrow 4D = 4 \times 16 = 16 \text{ mm}$$

$$\text{Between bolts} \Rightarrow 5D = 5 \times 16 = 80 \text{ mm}$$


$$l_{per} = 7D = 7 \times 16 = 112 \text{ mm}$$

$$\frac{b}{D} = \frac{165}{16} = 10.3125 \text{ mm}$$

AS1720.1 Cl. 4.4.4.3 $\therefore a = 5D = 80 \text{ mm}$



Connection of CLT Floor Panels



A Half-lap joint connection is to be used for this process.

x Lam design Guide

A wood screw is used to strengthen the panels across the grain. The screw spacing at the joint shall be specified to resist the shear flow between the panels. Partially threaded screws are recommended to be used to pull the panels tight together during the assembly.

Assume \pm M8 bolts are used (Thread type - Metric)

The details of the lapped joint connection as follows:

CLT Details \pm 3-Ply S-P-F
Dimensions:


$a_L = 76.2 \text{ mm}$

$e = 41.275 \text{ mm}$


$b_{lap} = 79.375 \text{ mm}$

$S_p = 63.5 \text{ mm}$

MyTiCon Timber Connectors design Guide.



Side View




$S_p = 63.5 \text{ mm}$

$a_L = 76.2 \text{ mm}$


Connection of CLT Floor with CLT Wall

Metal bracket screw connection system is to be used to connect the CLT floor with CLT wall. The wall is connected to the floor with metal brackets screwed to them.



It is considered to be use ABR255 hold down brackets to fix CLT floor panel with CLT wall. It is particularly resistant to shear loads in accordance to its optimized geometry. The bracket is made out of mild steel.

The dimensions of the bracket as follows:




Assume: The diameter of holes = 14mm


Quantity of holes:
Flange A = 2
Flange B = 4

Connection between SIP Elements


The spline joint method is used to join the SIP panels together in this project. This is a full-length spline that joins the panels together. ("Structural Design of steel Fin Plate Connection - Structville" 2021). The connections and joints between SIP elements shall be adequately connected to transfer all forces acting parallel and perpendicular to the SIP surface.



According to ~~SIP~~ SIPs Industries design Guide line, the dimensions as follows,




Pre assembled wall




Finished wall


As illustrated in the above figure, it is possible to visualize that the panels are joined with a spline fitted inside. Then the screws are fitted through the OSB of the panel and into the spline OSB to make the joint very strong and secure. Glue may be used to strengthen the joint more and to seal the joint. ("Structural Design Of Steel Fin Plate Connection - Structville" 2021).

The SIP panels are constructed as to be covered by a timber frame from its surrounding. A base plate and a top plate comes from its top side and the bottom side and the two large surfaces are covered with two Oriented Strand Boards (OSB) as illustrated in the following figure.





Half-Lap joint connection (For the connection of CLT floors)



Spline joint connection (Connection of two SIP panels)



Metal bracket screw connection system (For the connection of CLT floor and CLT wall)



Fin Plate connection (For the connection of Glulam column and Glulam beam)

Executive summary and Research innovation:

The construction of the design focuses on the modularity being robust as well as creating spaces out of adaptively re-used materials that are constructed in a fast and timely manner as well as producing a design adaptable to any site in the most sustainable way.

Community and Client Value:

The design delivers community value with a large sprawl of vegetation throughout with vertical elements allowing the vegetation to spread. The clients have places for community gathering through the pockets on the terracing as well as large outdoor café and decking areas. There are areas being infilled with greenery and elements such as pop-up bars, food trucks and games such as ping pong to allow for the space to be forever changing. The design also allowing the occupants to retreat when need be, into their own private modules.

The potential for new technologies:

The design has the potential for new technologies through the floor plate connection. The connection of floor plates through clip-like figures allows the design to have rapid construction time frames. The design will also feature elements such as internal blind systems that adjust to the daylight, alongside clip on, clip off facades. Furthermore, through the use of connector types such as stirrup brackets it allows for ease of access and connection which has not been used a lot in industry. The stirrup bracket allows for the modules to connect easily and be rearranged to the manufacturers and client's needs. As the sips panels are being used and the fire rating must be considered, the idea of new technologies has been taken into consideration through the layering of materials. This allows the design to be aesthetically pleasing through the weathertex material, but once layered on the sips panels and gypsum board creates a fire resistant design. This therefore meaning the new technology or system which can be applied is through the layering of more sustainable materials to not only be aesthetic but also be fire rated and not have to use heavy materials and increase thickness.

Design for Manufacturer and Assembly:

The design will further be produced for manufacture and assembly through the CLT timber connections in the floor design, with the ceiling connection having fork like clips. The larger two-bedroom modules are split into two parts, whereas the one-bedroom module can be its own module allowing for the ease of construction. As the modules stack in an even manner, all services line up as well, as do the windows, allowing for the speed of construction due to the linear duplication. Design for manufacture and assembly has been considered further through the use of recycled materials and materials which can be recycled. The timber and red brick found on site being used to create walls and boundaries within the site in a pleasant architectural way. Furthermore, reducing the types of materials allows for simplicity and ease of construction and disassembly. This further reducing the need for different components to connect all modules. Once the modules are connected, they will further connect through mechanical and not chemical connections to create a modular design which reduces impact on the environment. The connections further being common and therefore require common tools and equipment, not specialist equipment making it easier to assemble and disassemble. As the stirrup bracket is being used it allows for minimum connection and access to all connection points is adhered too. The stirrup bracket allows for repeated reuse. The use of prefab further meaning it is lightweight and connection points can easily be identified for manufacturers.

New Construction system:

The new construction system therefore being the floor and roof clips allowing for ease of transportation. The smart materials which will be used will be solar panels to allow for the apartments to generate their own solar energy power. Secondly, the use of clip on and clip off facades allowing for the design to be altered and lastly; the use of smart building materials such as weathertex and sips. These materials allow for an airtight design which can be fire rated and also aesthetic. The building has a high building performance due to the use of CLT timber as the frame. The efficient manufacture of the modules being evident through the replication of each of the modules. This meaning the timber will be cut to the same sizes,

allowing for the speed of construction with the aid of robotics. The modules are highly efficient as the clip on façade shades the modules to not allow for an intense light. The sips keep the modules airtight and the blind allows for the light to be altered.

High building performance across the whole building lifecycle:

Building performance has been taken into consideration through the careful selection of materials and connection types. This therefore means that through the careful selection of timber such as CLT and glulam beams, the longevity of the building and its structural integrity has been greatly considered. The steel stirrup brackets allow the building to have high building performance through the material. The connections points having the ability to be connected and disconnected multiple types without issue. The timber is able to be recycled and reduced in the future. As for the sips panels, the waste during the production of panels is recyclable. The OSB board is from managed plantations and being produce from sustainable harvested spruce thinning. This therefore means all stages in the building lifecycle have been considered through the reuse of materials, careful selection of material and connection types.

Process and professions in transdisciplinary design approaches:

As the project entails the close relationship with engineers, construction techniques as well as elements such as plumbing, electrical and carpentry, etc, will be incorporated. The cross disciplinary approach is evident through the need for the engineering of elements as well as aspects such as the clip on, clip off facades. Through engagement with the engineers, the loads of the designing were able to be calculated to create a design which uses limited materials but also are able to load bear. As the modules are connected via stirrup brackets and some modules need to be brought to the site in two parts, the CLT load bearing wall acts as the main connection alongside the floor plates. Through the use of stirrup joints, this allows for structural integrity, multiple uses and through the weather text cladding can be hidden once easily arranged. Use of elements such as spline joint connections allows the CLT load bearing wall and other elements to easily connect to one another. The combination of the engineers and architectural knowledge has meant that structure is structurally strong whilst having a pleasant aesthetic design. The use of sips panels, stirrup connectors and CLT load bearing walls, means that the design produced a 90/90/90 fire rating wall which is being aesthetic, air tight and reduced the amount of materials used.

Innovation and circular economy

The circular economy has been considered with the adaptive re-use of the red brick and timber on site as well as the timber and brick blending with the site and characteristics of Fremantle. The sips panels will create an airtight design through a polymer foam and OSB3 board which is produced from spruce thinning and managed plantations. Furthermore, the climate emergency being considered through the use of fire rated gypsum where need be as well as the weathertext external façade. The circular economy is also considered through the reducing of materials and careful selection of materials. The re-use of red bricks and timber alongside use of sips walls creates a design which has the ability to be reused, and recycled whilst reducing impact. Resilience and sustainability response to the climate emergency:

The climate emergency is considered through the use of materials, connections and footings. The screw piles allow for a design which is heavily rooted into the ground allowing for the design to be structurally sound and allowing for window loads to be factored in. The climate emergency is further considered through the sips panelling and weathertext and gypsum board layering. The layering of weathertext onto sips panels has created at 90/90/90 fire resistant design. The sips panels together with the layering of gypsum board and weathertext reduces the spread of fire, even though there is little risk in the area.